

**Govt. of Jharkhand**  
**Water Resources Department**  
**Schemewise Financial Report for 2018-19**

**Jun-18**

**(Amount in Rs. Crore)**

Sl.	Name of the Projects	District / Block	Year of Start	First A. A.	Latest A. A.	Exp. Upto Mar. '18	Allotment	Exp. in 2018-19 upto June 2018	Physical Progress in %			Remarks / Bottlenecks
									Head Works	Main Canal	Dist.	
1	2	3	4	5	6	7	8	9	10	11	12	13
A	AIBP											
1	Subernarekha Multipurpose Project	East & West Singhbhum & Saraikela - Kharsawan	1978	129.00	6613.74	5728.7575	191.28	78.77	Details attached as Annexure - II (A)			Work in progress
Total				129.00	6613.74	5728.76	191.28	78.77				

**Annexure I**

**Physical Progress of Subernarekha Multipurpose Project**

Sl. No.	Name of Component	Percentage of work done	Name of Component	Percentage of work done
<b>Head Works</b>			<b>Canal System</b>	
<b>(i)</b>	<b>Chandil Dam</b>	<b>100.00%</b>	Chandil Left Main Canal (127.88 km.)	100%
			Chandil Right Main Canal (33.77 km.)	IR being prepared
			Dist. System of CLMC	70%
<b>(ii)</b>	<b>Icha Dam</b>	<b>30%</b>	Icha Left Main Canal (19.75 km.)	80%
			Icha Right Main Canal (30.21 km.)	82%
			Distribution System of Icha Dam	70%
<b>(iii)</b>	<b>Galudih Barrage</b>	<b>100%</b>	Galudih Left Main Canal (65.56 km.)	70%
			Distribution System of GLMC	0%
			Galudih Right Main Canal (56.04 km.)	100%
			Distribution System of GRMC	90%
<b>(iv)</b>	<b>Kharkai Barrage</b>	<b>84%</b>	Kharkai Left Main Canal (2.50 km.)	IR being prepared
			Kharkai Right Main Canal (29.83 km.)	82%
			Distribution System of Kharkai Barrage	90%