

Govt. of Jharkhand
Water Resources Department

Schemewise Financial Report for 2018-19

Jul-18

(Amount in Rs. Crore)

Sl.	Name of the Projects	Year of Start	A. A.	Exp. Upto Mar. '18	Budget Allocation for year 2018-19	Allotment	Exp. in 2018-19 upto July 2018	Physical Progress	Remarks / Bottlenecks
1	2	3	4	5	6	7	8	9	10
E	Minor Irrigation								
1	Ongoing Scheme		944.97	428.97	478.00	252.33	123.51	469 no. Check Dam / Series of Check Dam, 36 nos. weir, 13 no. L.I., 575 nos. Renovation schemes are in progress	
2	New Scheme		28.30	0.00	25.00	15.50			
3	Capacity Building Strengthening & Upgradation		2.42	0.43	9.50	1.32			
	Total :-		975.68	429.40	512.50	269.15	123.51		